



**INFORME DE  
SEGUIMIENTO**

**IND / 67657 / LIV C**

**INDIA / MAHARASHTRA - ASIA**  
**AMPLIACIÓN DEL HOSPITAL EXISTENTE**



# ASHADHAM HOSPITAL ASSOCIATION-WIRUR

Reg.No.MAH.147 / 73 (C),F-218 (C)

WIRUR.(SC.RLY),Tq.RAJURA

Dt.CHANDRAPUR. (M.S.) INDIA.

Date:05/03/2014

From  
Sr.Maria Tresa SD  
Ashadham hospital  
Wirur S.C.Rly  
Rajura (Tq)  
Chandrapur (Dt)  
Maharashtra (State)  
India

14 MAR. 2014

To,  
Ms. Soledad Surarez Miguelez  
President  
Manos Unidas  
Servicios Centrales  
C/Barquillo n 38-3,  
28004 Madrid  
Spain

Ref: IND 67657 (0)

54C(28)

## EXTENTION OF RURAL HOSPITAL

Dear Ms. Soledad Surarez Miguelez,

Warm Greetings from Ashadham Hospital Association, Wirur-India.  
I would like to give the details of our hospital extension block construction work.

The foundation stone for the extension block was laid on 12<sup>th</sup> September 2013. On the same day we have started the work; but due to unfavorable weather, the work was interrupted for about fifty days. By the grace of God, everything became favorable for the construction work and now the building has reached up to the roof level. Concreting of the roof will be completed by the middle of this month. Since we found that a ramp is more practical than making the staircase and the provision for a lift, we constructed a ramp, which was not mentioned in the given plan. Kindly consider this change and accept it.

# ASHADHAM HOSPITAL ASSOCIATION-WIRUR

Reg.No.MAH.147 / 73 (C),F-218 (C)

WIRUR.(SC.RLY),Tq.RAJURA

Dt.CHANDRAPUR. (M.S.) INDIA.

Date: 22/11/2017


The total income from you is Rs.26, 00986. And the expense so far is Rs.26,00907. I am sending the details of the expense and the bills and also the photos construction work. We have given the account for auditing and as soon as we get the auditing report, we will send it to you.

Kindly consider about sending the rest of the fund granted to us (20,000. Euro).

We will ever remember your generosity and help.

Thanking you

Yours sincerely



Sr. Maria Tresa SD.

Superior,Administrator&Project coordinator



